

GOVERNMENT OF TRIPURA
DIRECTORATE OF INFORMATION TECHNOLOGY
ITI Road, Indranagar, Agartala – 799 006

No. F. 22(1)/DIT/COMM/2015/Vol-I/ 3411-29

06th Sep
~~30th August-2017~~

Minutes of the review meeting on Telecom Status

A review meeting was held on 30th August 2017 at 4:00 PM at Conference Hall-II in Secretariat Building, Capital Complex, Agartala, Tripura under the Chairmanship of Principal Secretary, IT, Government of Tripura to review the status of Telecom Infrastructure in Tripura. The representatives from BSNL, BBNL, RaiTel, NIC and DIT were present in that meeting and list of participants is given at *Annexure – I*. During the course of the meeting following points were discussed.

1. It has been informed by representatives of BSNL that out of 11 new blocks, three blocks (Bamutia, Old Agartala and B.C. Nagar) are ready to be commissioned after installation of modem from DIT. In this regard, it has decided that if spare modems are available at stock, then these sites will be commissioned immediately. If the modems are not available with DIT then the procurement activity for modem will be completed within 15 days. It has also been informed by BSNL that link commissioning for remaining 8 Blocks will be completed by 30th November 2017.
[Action by: BSNL, DIT]
2. During the course of discussion on Bandwidth upgradation for 6 SWAN Circuits, it has been informed by BSNL that activity will be completed by 30th November 2017. They have also informed that due to NH44 expansion work, connectivity at SWAN PoPs in South Tripura District are being disrupted frequently. In this regard, DIT has suggested to explore the possibility of commissioning redundant link for minimizing the down time. It has also been informed by BSNL that shifting of BDO Silachari will be completed by 30th November 2017. [Action by: BSNL]
3. RailTel has been instructed to complete the 5 USOF nodes (feasible through RailTel Fiber) by 31st October 2017. It has also been informed by RailTel that no direction has been received by RailTel from BBNL for covering additional 40 nodes under USOF till date. [Action by: RailTel, BBNL]

