Tel: 0381-2355751 e-mail: itdept-tr@nic.in

# GOVERNMENT OF TRIPURA DIRECTORATE OF INFORMATION TECHNOLOGY ITI ROAD, INDRANAGAR AGARTALA-799006

F.No. 19(24)/DIT/SDC/2022/ 4399

dated, 25 July, 2023

#### **NOTICE INVITING QUOTATION**

On behalf of the Governor of Tripura, a sealed quotation is invited from interested agencies for supply & installation of 2 nos. 1.8 Ton 5 Star Inverter Split AC for Tripura State Data Centre (TSDC) under Directorate of Information Technology.

	nat for quoting rate i	s given belo	w:-			
Sl. No.	Item Description	Quantity	Unit Rate (Rs.)	Taxable Amount (Rs.)	GST (Rs.)	Total Amount (including GST in Rs.)
(i)	(ii)	(iii)	(iv)	(v)	(vi)	(vii)
1	1.8 Ton 5 star inverter split AC	2				
2	Copper Pipe	15 mtr.				
3	Cable	35 mtr.				
4	Industrial Plug	2				
5	Switch Board	1				
6	Out Door Stand	2				
7	Old AC Dismantle and new AC installation Charges (if any)	2				
8	Any other	1				
				Grand T	otal (Rs.)	
	(Rupees		• • • • • • • • • • • • • • • • • • • •			only)

#### **SCOPE OF WORK:**

- 1. Supply & installation of 2 nos. 1.8 Ton 5 star inverter split AC are in bidder scope.
- 2. Before installations dismantle of existing 2 nos. of ACs are in bidder scope.
- 3. Installation of air-conditioners one in Staging Room and other is in Power Room of TSDC are in bidder scope including
  - 3.1 Drilling of holes into brick wall for taking out the pipes (if required)
  - 3.2 Fixing a hole sleeve & Cap (if required).
  - 3.3 Fixing & connecting indoor and outdoor units using the standard Kit.
  - 3.4 Providing of outdoor unit stands.
  - 3.5 Providing Industrial Plugs & Switch Board and installation of the same.
  - 3.6 Copper wire
    - 3.6.1 For Staging Room AC is 3 mtr.
    - 3.6.2 For Power Room AC is 12 mtr.
  - 3.7 Drain pipes should be provided.
  - 3.8 Cable
    - 3.8.1 For Staging Room AC is 10 mtr.
    - 3.8.2 For Power Room AC is 25 mtr.
- 4. Provide 12 months warranty for the total solution including all hardware, materials, services and support etc. and 10 years on compressors from the date of commissioning.
- 5. Costs must include cost of delivery at designated locations of DIT.

### **SPECIFICATION**

General Feature			
Capacity	1.8Ton		
Type	Split		
Energy Rating	5 Stor		
Operation & Performance	ee pota		
Cooling Capacity	6000 Watt		
Inverter Technology	Yes		
Air Flow Volume	593 CFM		
Compressor Type	Neo Swing Compressor  Maximum 48 dB.  PM 2.5 Filter		
Noise Level (indoor unit)			
Air Conditioner Filters			
Condenser Coil Type	Copper		
Louvers Swing Type			
Power	Up/Down Automatic   Left/Right Automatic		
Voltage	230V		
Phase	Single		
Frequency	50 Hz.		

## **TERMS & CONDITIONS**

- 1. The bidder scope will be dismantling of the old ACs.
- 2. Rate should be quoted only as per format mentioned above.
- 3. Quantity specified above may increase or decrease according to need.
- 4. The bidder should provide copy of PAN card, GST registration, trade license etc. with the quotation.
- 5. Last date of submission of quotation is 05-08-2023 up to (2.00 PM) in the office room of the Directorate of Information Technology (DIT), Govt. of Tripura, IT Bhavan, ITI Road, Indranagar, Agartala. If required, DIT may extend last date of submission.
- 6. Date of Opening 05-08-2023 at 4.00 PM, if required, DIT may alter date of opening of the quotation.
- 7. Interested bidder or their representative (only one person of a firm) may remain present during opening of the quotation.
- 8. No quotation will be received or accepted after the due date and time as mentioned above.

(Dr. Naresh Babu N, IFS)

Director, IT Govt. of Tripura